<b>Environment and Clin</b>	mate Projects			
Ref and Title	Project Manager	Q1, April - June 2023	Q2, July - September 2023	Q3, October - Dec 2023
PENV1 - Status Deliver our Climate Change Strategy including carbon budget	Sammy Gray	Green Development of the Climate Change Strategy is in progress and on target for completion by the end of Q2. Consultants have been contacted to provide a costed action plan.	Green The first draft of the Climate Change Strategy was completed and presented to members of the Overview and Scrutiny Climate Change Sub-Committee. Comments are being collected from counciliors and key officers for consideration. Changes will be incorporated into the final draft during Q3, prior to public consultation on the document in Q4. It is anticipated that the final strategy will be presented to Full Council in April 2024.	Greem The Climate Change Strategy was reviewed and a second draft presented to the Overview and Committee, alongside a document addressing comments and questions from the group. A con assist with designing and delivering the public consultation for the strategy, due in January and
PENV2 - Status Deliver our action plan to reduce the effect of climate change on our borough including the carbon footprint of all council activities and assets	Sammy Gray	Green We have been awarded £177,728 grant funding from the Low Carbon Skills Fund, for specialist consultants to survey and produce Heat Decarbonisation Plans and detailed designs for 8 sites heated by gas, including the leisure centres. This will determine what measures can be put in place to improve energy efficiency and switch to sustainable heating systems. We are the only council in Lancabire to receive this funding. The East Lancabire Chamber of Commerce was appointed as part of the UKSPF project to offer free energy advice and decarbonisation plans for Wyre businesses. As part of the Great Big Green Week in July, the Big Green Get Together was held at Wyre Estuary Country Park. This successfully attracted many families, who engaged in many environmental activities and had important dimate conversations. The team also attended a community event at Calder Vale, to answer questions and determine levels of interest as part of our ongoing support for the pilot project looking into community energy opportunities within the village. Our school work continued with the Young Wyre in Bioom competition taking place at the end of June, showcasing the environmental and sustainable activities public have been involved in across Wyre. Our countryiside team and Wyre Rivers Trust have been working on it at the Wyre Fstuary Country Park with school groups to educate them on the importance of the estuary for the climate and our biodiversity. Alongside the Wyre Rivers Trust, we have been working with volunteers to install leaky dams in our upland acthement to reduce flooding risk, using thar arisings from ongoing woodband management work. The countryide and park team have also been working together to managing our grasslands to create areas of meadow to improve sites by both drawing down carbon and enhancing biodiversity.	Green Calculation four carbon footprint for 2022/23 was completed during this quarter, which showed a 17% drop in like-for-like emissions since the 2018/19 baseline. This figure is just 1% below the target reduction for this year, which shows the council is primarily on track for achieving its net zero targets. Other measures such as waste, material use and staff community have also been calculated this year, however these are not included in the final carbon footprint measurement as it was not possibl to measure these during the baseline year in 2018/19 and the figures would no longer be comparable. However, as tools continue to improve and more data becomes available, any additional emissions sources will continue to be measured and addressed to bring down total emissions alongide our targets. The Salik Low Carbon Silis Fund (LSS) grant own's has progressed well, with specialist consultants appointed and most surveys undertaken on the buildings included in the project. It is anticipated that Heat Decarbonisation Plan reports detailing current building fabric, mechanical and electrical systems, and recommended improvements will be completed w/c 9th October. These will be reviewed internally before commissioning detailed designs for these suggested improvements, in preparation for future funding rounds. Progress on the decarbonisation of Fleetwood Market, using Salix PSDS funding has also continued. The air source heat pumps used to replace the gas boilers are on site, although slight delays from nesting birds mean these will be installed in Q3. Three more Carbon Literacy training sessions were completed during August and September for a total of 35 staff. Once these staff are certified, and Carbon Literacy is integrated into performance management objectives for the council, we will be able to apply for the level of Salve Carbon Literacy Cragmission. Engagement activities have included a green event at the Mount, as well as staff initiatives in-person and on the hub during Net Zero Week. Key staff members were	Green Work on the Climate Change Strategy has continued, in preparation for public consultation in and Scrutiny Climate Change Sub-Committee reviewed the most recent draft of the strategy a amendments to the document that were addressed in each meeting. Consultants were appoin consultation work in early 2024, consisting of an online survey, stakeholder sessions, school se roadshow across the borough to gather public views and opinions on climate action. Consultants working on the Saits Low Carbon Sbills Fund (LCS) project produced detailed Hea from their earlier survey work, indicating what measures might be suitable for improving our have been commissioned to complete detailed designs to accompany this work, in preparator and how we can support local schools to get involved in sustainability. We also held a stall at the Christmas Event with climate change games, which was well received by the public and helped about climate change and what actions can be taken to help. The climate change section of the website has been updated with key information for the pub climate change, what the council is doing and what they can do to help. Our bronze Carbon Lit also been added to council email signatures to raise awareness of our achievement, which has
PENV3 - Status Collaborate with partners to reduce community energy consumption through retrofitting houses and the delivery of Cosy Homes in Lancashire (CHIL)	Mark Broadhurst	Green HUG2 is getting underway. In Q1 Lancashire was the only Authority nationally to submit a batch of grant applications for the new HUG2 grants. These applications will hopefully start feeding through as installations in subsequent quarters. Q1 saw the installation of 7 energy efficient boliers, 1 full house central heating system and 2 loft insulation measures. New marketing and PR initiatives are underway and park home sites in Wyre have been targeted with mail drops for HUG2 in Q1. Initial feedback from CHIL is that leads are starting to come through from this work.	Green HUG2 Jobs are now starting to feed through with 7 measures completed and a further 42 jobs being recorded on the system. Publicity of the scheme continues at events, with radio advertising and mail drops across targeted areas.	Green 26 HUG2 measures have now been installed in Wyre which makes Wyre the 3rd highest Distric Lancashire behind Lancaster and West Lancs. HUG2 installations are difficult and generally inci such as air source heat pumps and solar panels. Although the numbers don't look that high thi qualifying properties (off gas, generally rural areas, with a poor energy raing and low househo well. We've hit target and I know we have further installations coming through for Q4.
PENV4 - Status Deliver the Wyre Beach Management Scheme to protect 11,000 homes from coastal flooding by October 2023	Carl Green	Green           Phase 1 enabling works are completed with permanent electric supply to the site offices. The site compound turning circle loop surfacing repairs and replacement completed.           Phase 1 rock revetment works completed by end June, 4 weeks ahead of programme. The crest wall element of the Phase 1 works has been awarded to Amco, a visit to the precast works is being arranged for late July/early August. Moulds are currently being prepared for casting the wall and delivery to site 18th September 23.           Public liaison and engagement continues with regular updates. There have been very few complaints and all dealt with promptly by the contractor. A change of working practice was required following volds being found on sand covering revetment rocks.           The Social Value Action Plan is being utilised to target employment and skills, education, environment and sustainability, community engagement.           Phase 2. Target cost approved by Board and contract signed on 16 June 23. The FCERM4 application for additional funding due to inflationary increases was approved by the Environment Agency on 13 June 23. Planning approval was granted 5th April. Discharge of conditions require to be discharged and have subsequently been submitted with MOM portal.           Early supply of rock for Phase 2 has been instructed with supplies to commence early July. This will allow an early start to Phase 2 once planning consultation and discharge of conditions has been completed.	Green Phase 1 rock revetment works completed. The crest wall element of the Phase 1 works awarded to Amco, with delivery to site 18th September 23. Public liaison and engagement continues with very few complaints. Following the change of working practice no new voids have been found in the sand covering revetment rocks. High tides in late Sep early Oct will consolidate the sand fully. The Social Value Action Plan is being utilised to target employment and skills, education, environment and sustainability, community engagement and supply chain engagement. BBCEL have agreed to sponsor the Wyre business awards. Phase 1 Planei, 2 Planning approval conditions have been discharged allowing commencement of the works. Consulter enurs complete 16 july 23. The MMO Marine licence was granted on 13 June 23. The conditions have now been discharged. Early supply of rock for Phase 2 commence. July, with the main scheme rocks order commencing 4 Aug. The concrete sub contract or mobilised on 8 Aug – for construction of the cross over ramps. The navigation marker sub contract has now been awarded with mobilisation late Oct. Design work to tie into proposed Anchorsholme remedial works has commenced.	Green Rock has continued to be installed in the tank traps area adjacent to Rossall School with RTT7 is close to completion and works have already started on RTT3 and RTT4. Rock has continued to rate. Piling platforms were all completed in the period and the navigation markers installed. The concrete works have continued with further progress on RSS before moving the focus to to order of the works was adjusted due to a required change to C1 in order to tie in with the proy with C1 being carried out once the design was agreed. This has now been agreed and C1 is now Rock installation will continue to focus on the tank traps area. Rock quarries will continue to be Rossall South as required. In order to saitfy the MMO an outline plan was produced by Jacobs and submitted to the MM to ensure there is no delay to work in the Northern areas.

	Following the Council Plan refresh a number of projects have been amended, added or removed and therefore not all projects will be monitored in Qtr 4, please see below for information regarding which projects will continue to be monitored.
Scrutiny Climate Change Sub- ultant was appointed to February 2024.	This project has been reworded and carried forward into the new Council Plan and will therefore continue to be monitored and reported through O&S.
nuary 2024. The Overview draised questions and ed to conduct the public ions and an in-person Decarbonisation Plan reports juildings heated by gas. They provide the scheme e Poulton Community generate a conversation c to understand more about rate Organisation logo has gathered interest.	This project has not been carried forward into the new Council Plan and will therefore no longer be monitored and reported through O&S. Instead this project will be moved to the service plan and progress will be monitored within the service.
for installations in de quite large measures is because it is hard to find d income) but we are doing	This project has not been carried forward into the new Council Plan and will therefore no longer be monitored and reported through O&S. Instead this project will be moved to the service plan and progress will be monitored within the service.
ide quite large measures is because it is hard to find	